SRI MARUTHI ELECTRICALS

Providing Tubular poles, Street light fittings and AB/UG Cable along with required Accessories at BFW Road from Pipe line road To HMT Railway bridge , ward No-16, RR Nagar Zone.(Others)

Sl no	Location	AB cable in mtrs	Tubler Pole	90W LED fittings	Timer Box	UG Cable in mtrs
BWF Road						
1	Existing pole to tubler pole 1	30	1	1	0	0
3	Pole No 1 to Pole No 2	29	1	1	0	0
HMT Circle (Opp. HMT Gvt School)						
1	Existing LT RCC Pole to Existing LT RCC Pole 1	80	0	0	0	0
2	Existing LT RCC Pole 1 to New Pole no 1	30	1	1	1	15
3	Pole no 1 to Pole No 2	30	1	1	0	0
4	Pole No 2 to Pole No 3	32	1	1	0	0
5	Pole No 3 to Pole No 4	31	1	1	0	0
6	Pole No 4 to Pole No 5	30	1	1	0	0
HMT ROAD (BBMP basket Ball Court)						
1	Existing LT Line to new tubler pole (2 Span)	80	1	1	1	15
2	Pole no 1 to Pole No 2	32	1	1	0	0
3	Pole No 2 to Pole No 3	30	1	1	0	0
4	Pole No 3 to Pole No 4	31	1	1	0	0
5	Pole No 4 to Pole No 5	32	1	1	0	0
6	Pole No 5 to Pole No 6	33	1	1	0	0
Ganakogile Sri kalinga Rao Road						
1	Existing LT Line to new tubler pole	75	1	1	0	0
2	Pole no 1 to Pole No 2	32	1	1	1	15
3	Pole No 2 to Pole No 3	35	1	1	0	0
4	Pole No 3 to Pole No 4	31	1	1	0	0
5	Pole No 4 to Pole No 5	33	1	1	0	0
6	Pole No 5 to Pole No 6	33	1	1	0	0
7	Pole No 6 to Pole No 7	32	1	1	0	0
8	Pole No 7 to Pole No 8	35	1	1	0	0
BEL Circle Road						
1	Existing tubler pole to new tubler pole	21	1	1	0	0
1	Existing tubler pole 1 to Existing tubler pole 2	35	0	0	0	0
1	Existing tubler pole 2 to Existing tubler pole 3	26	0	0	0	0
1	Existing tubler pole 3 to New tubler pole 1	34	1	1	0	0
1	Pole no 1 to Pole No 2	31	1	1	0	0
1	Pole No 2 to Pole No 3	29	1	1	0	0
Muthyala Nagara Bridge						
1	Muthyala Nagara Bridge To Pole No 1	25	0	0	0	0
2	Pole no 1 to Pole No 2	32	0	0	0	0
3	Pole No 2 to Pole No 3	33	0	0	0	0
4	Pole No 3 to Pole No 4	32	0	0	0	0

I/c
AEE (Elec.)

Scanned by CamScanner

5	Pole No 4 to Pole No 5	34	0	0	0	0
6	Pole No 5 to Pole No 6	35	0	0	0	0
7	Pole No 6 to Pole No 7	40	0	0	0	0
8	Pole No 7 to Pole No 8	35	0	0	0	0
9	Pole No 8 to Pole No 9	35	0	0	0	0
10	Pole No 9 to Pole No 10	35	0	0	0	0
11	Pole No 10 to Pole No 11	35	0	0	0	0
12	Pole No 11 to Pole No 12	35	0	0	0	0
13	Pole No 12 to Pole No 13	34	0	0	0	0
14	Pole No 13 to Pole No 14	32	0	0	0	0
15	Pole No 14 to Pole No 15	33	0	0	0	0
16	Pole No 15 to Pole No 16	34	0	0	0	0
17	Pole No 16 to Pole No 17	33	0	0	0	0
18	Pole No 17to Pole No 18	35	0	0	0	0
19	Pole No 18 to Pole No 19	45	0	0	0	0
20	Muthyala Nagara Bridge to Pole No 20	90	0	0	2	33
21	Pole No 20 to Pole No Pole No 21	33	0	0	0	0
22	Pole No 21 to Pole No 22	34	0	0	0	0
23	Pole No 22 to Pole No23	33	0	0	0	0
24	Pole No 23 to Pole No 24	32	0	0	0	0
25	Pole No 24 to Pole No 25	35	0	0	0	0
26	Pole No 25 to Pole No 26	34	0	0	0	0
27	Pole No 25 to Pole No 27	34				
28	Pole No 27 to Pole No 28	35	0	0	0	0
29	Pole No 28to Pole No 29	33	0	0	0	0
30	Pole No 29 to Pole No 30	34	0	0	0	0
31	Pole No 30 to Pole No 31	40	0	0	0	0
32	Pole No 31 to Pole No 32	33	0	0	0	0
33	Pole No 32 to Pole No 33	65	0	0	0	0
34	Pole No 33 to Pole No 34	35	0	0	0	0
35	Pole No 34 to Pole No 35	32	0	0	0	0
36	Pole No 35 to Pole No 36	33	0	0	0	0
37	Pole No 36 to Pole No 37	35	0	0	0	0
38	Pole No 37 to Pole No 38	33	0	0	0	0
39	Pole No 38 to Pole No 39	25	0	0	0	0
40	Loop	24	0	0	0	0
41	Cable Sag 2%	48	0	0	0	0
	Grand Total	2495	25	16	5	78

I/c
AEE (Ele.)

Scanned by CamScanner